

WCTMA Water Company Operator's Report

June 2, 2026

- I. Meter Replacement
The operators have been in the process of replacing the meters in the system with Radio Read Meters. (Neptune Meters). The following information is the status of the Meter Replacements.
 1. Number of Meters Installed YTD. (9)
 2. Number of Meters replaced YTD. (5)
 3. Total Number of Meters replaced. (194)
 4. Total Number of Meters to be replaced. (156)
 5. Number of New Meters for development. (8)
- II. Service Line Inventory Project
 1. Working on Updates to the service Line information.
 2. One Year to complete the final verifications and requirements for the service Lines.
 3. Mapping has been entered through Diamond Maps application for the Valves, Curb Stops, and Fire Hydrants. We have attached the pictures with the data in Diamond Maps.
- III. Bill White has started marking and working the Valves on the Water System. He will be updating the Diamond Maps with the correct information.
- IV. Bill White is also painting and reviewing the Fire Hydrant locations to update Company information and Diamond Maps.
- V. Well Depth device for water company to connect with SCADA System.
- VI. Emergency Generator for Water Company
 1. Jeff Steckbeck has the paperwork approved for the emergency generator.
 2. Placement of the generator in front of Well One.
- VII. Report Consumer Confidence Report. (CCR)
 1. CCR report has been completed and waiting for approval from DEP.
 2. Dial My Calls will be used to send out the Report.
- VIII. Service Line Inventory Service Verification.
 1. Number of service lines to check.
 - South Side = 66
 - North Side = 68
 - Main Street = 37
 - Route 72 = 4
 - Total = 175
 - 20 % = 35 - If DEP Approved
 2. Quote from Ditch Creek Utility Services, Inc. (Attached)
 - Daily Rate if at the 20% or 35 = Approx \$2,500
 - If above the 35 count Approximately \$300.00 per Grass Dig, \$475.00 with Pavement or Sidewalk. Around 15-20 Per Day
 3. Quote from S.A. Way & Son (Attached)

Daily Rate if at the 20% or 35 = Approximately \$2,360.00

Mini Excavator Daily rate \$880.

Dump Truck 8hr per Day \$800.00

Flagger per 8 hrs per day \$975.00

Stone per Ton for Back fill \$37.89

Cold Patch per ton \$145.88

Labor per man \$85.00

IX. School Meter installed.

X. Valve to be removed from old Riding Club connection.



February 3, 2025

Quentin Water

ATTN: David Bradley

Dear Mr. Bradley,

We are pleased to provide you with the following budget proposal to soft excavate an undetermined number of water line services at the curb stop. Soft excavating at the curb stop will allow us to determine the pipe material used for the water line service on both sides of the curb stop.

Scope of Work:

1. Use vac truck to soft excavate down to the water line at each curb stop, and determine the pipe material used on each side of the curb stop.
2. For excavation locations that are under concrete or pavement, a core drill or chop saw will be used to remove a section of the concrete/pavement. This will provide an area that can be soft excavated.

Soft excavation located in grass - \$300/water service
Soft excavation located in concrete/asphalt - \$475/water service
OR
Day Rate for Vac Truck, Operator & Laborer - \$2,500

Pricing Notes:

1. All work performed during normal business hours (6:30 to 3:30).
2. The above pricing excludes traffic control, backfill material, curb box repair or replacement and restoration work.
3. Above pricing is budgetary, no specific locations or quantities provided. Price subject to change based on volume or extraordinary circumstances.
4. Ditchcreek Utility Services Inc. is a PA COSTARS approved supplier, vendor number 534212. Work will be performed under our current COSTARS contract.

Thank you for the opportunity and we look forward to working with you!

Best Regards,

A handwritten signature in black ink, appearing to read 'Elizabeth Ditchcreek', written over a light blue horizontal line.

Elizabeth Ditchcreek
President



S.A. WAY
P. O. BOX 31, MOUNTVILLE, PA 17554
(717) 285-2333
(717) 285-7286 (FAX)
HIC #19847

PROPOSAL SUBMITTED TO:
West Cornwall Township
Po Box 1262
Quentin Pa 17083

JOB: Curb Stop Excavation

We hereby propose labor and material for the completion of:

- 1 Hydro Excavation with vac truck Day Rate and disposal (8 hr day) \$2360.0
- 2 Mini Excavator per 8 hrs day \$ 880.00
- 3 Dump truck per 8 hr day \$ 800.00
- 5 Flaggers per 8 hr day \$ 975.00
- 6 Stone per ton for back fill \$ 37.89
- 7 Cold patch per ton \$ 145.88
- 8 Labor per man \$ 85.00

TOTAL:

TERMS: Paid in full 15 days upon invoice

ACCEPTANCE: _____ **DATE:** _____